

令和8年6・7月工程表

令和8年5月25日

工事名 湖北広域行政事務センター新一般廃棄物処理施設整備運営事業

タクマ・クボタ・クボタ環境・奥村組・材光工務店・オオサワ・オオバ特定建設工事共同企業体

		令和8年6月																														令和8年7月																														
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
		月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金														
造成	造成工事 D工区盛土撤去	[Gantt bar from 6/1 to 6/20]																																																												
熱回収・リサイクル棟	【建築工事】																																																													
	仮設工事 足場組	[Gantt bar from 6/1 to 6/7]																														[Gantt bar from 7/1 to 7/3]																														
	地業工事 埋戻し工事	[Gantt bar from 6/5 to 6/6]																														[Gantt bar from 7/11 to 7/12]																														
	基礎工事 型枠・鉄筋工事	[Gantt bar from 6/1 to 6/19]																														[Gantt bar from 7/1 to 7/11]																														
	基礎工事 コンクリート打設工事	[Gantt bar from 6/2 to 6/3]																														[Gantt bar from 7/11 to 7/12]																														
	地上躯体工事 鉄骨工事	[Gantt bar from 6/1 to 6/19]																														[Gantt bar from 7/1 to 7/11]																														
	地上躯体工事 型枠・鉄筋工事	[Gantt bar from 6/1 to 6/19]																														[Gantt bar from 7/1 to 7/11]																														
	地上躯体工事 コンクリート打設工事	[Gantt bar from 6/17 to 6/18]																														[Gantt bar from 7/11 to 7/12]																														
	【プラント工事】																																																													
	機械工事 機器据付	[Gantt bar from 6/8 to 6/13]																														[Gantt bar from 7/11 to 7/12]																														
機械工事 歩廊組立	[Gantt bar from 6/10 to 6/19]																														[Gantt bar from 7/11 to 7/12]																															
	計画	[Gantt bar from 6/1 to 6/7]																																																												